

# **Progress Report on Demolition of Old and Erection of New Garages at Easton & Martyr Worthy Cricket Club**

Demolition Commenced on 28 August following the conclusion of the cricket season

- Old structure pulled down and disposed of
- Ground excavated to sink the new structure further into the ground
- 96 tonnes of spoil removed from site
- New footings dug, approved by WCC Building Control
- New concrete slab (floor) for garage poured (approved by WCC Building Control)
- New structure upto damp proof course (DPC)
- All achieved by mid September

Planning condition constrained activity to DPC level only

- Needed consent for roofing material
- Application made mid August but approval only granted at the end of October

Currently negotiating with builders as to when they can start again on site

- Site excavated, footings built and concrete slab all in place – materials purchased and on site

Many thanks for your support

## Original Garage and Demolition



# Excavation



## Concrete slab and footings

